

**RADON TESTING IN YOUR HOME**

**A RADON TEST WILL BE PERFORMED IN YOUR HOME DURING THE HOME INSPECTION AT THE REQUEST OF THE PARTY PURCHASING YOUR HOME.**

Test location: \_\_\_\_\_

**YOUR COOPERATION IS NEEDED** to ensure the test results are valid. There is a testing protocol for the test environment (the house) that must be maintained. This protocol is listed below. If you do not follow the protocol, the radon test will be invalid and retesting will be required at your cost.

- Starting 12 hours before the test and during the whole test, I/we will keep the home closed as much as possible.
- I/we will keep all windows, outside vents, and outside doors closed. However, I/we may open a door to enter or leave the home but will close the door quickly.
- I/we will shut down any internal/external air exchange systems, such as an attic fan and window fans.
- I/we will not have to turn off furnace fans, air conditioners that recycle inside air, and permanent air to air heat exchangers.
- If the home already has a radon mitigation system installed, I/we will keep it operating at least 24 hours before and during the entire test. I/we will not interfere with the radon measurement device in any way. I/we will not move, cover, block, touch, or otherwise interfere with the device.
- I/we understand that if the tester has any evidence of interference, the test results will not be accepted.
- To the extent possible, I/we will ensure that all residents of this home follow these conditions.

Please sign below to confirm you were presented with these instructions and agree to abide by them.

Print Name \_\_\_\_\_ Signature \_\_\_\_\_ Date: \_\_\_/\_\_\_/\_\_\_

We would like to thank you for your cooperation in this matter. If you have any questions concerning the information above, please call our office at -

**PLEASE LEAVE THIS FORM IN VISIBLE AREA FOR THE HOME INSPECTOR TO COLLECT**